



KONČAR
D&ST

TRANSFORMER TEST REPORT

Page : i

TRANSFORMER

Type: TRP 60000-145/E

Serial No. : ET0817 - 463829

ROUTINE TESTS:

TEST REPORT No.:

Page :

STANDARD

| | | | |
|--|------------------------|--------------|----------------------------|
| Measurement of voltage ratio and check of phase displacement | 463829 | 2, 2a / 8 | IEC 60076-1 (11.3) |
| Measurement of winding resistance | 463829 | 2, 2a, 3 / 8 | IEC 60076-1 (11.2) |
| Measurement of short-circuit impedance and load losses | 463829 | 4, 4a, 5 / 8 | IEC 60076-1 (11.4) |
| Measurement of no-load loss and current | 463829 | 6 / 8 | IEC 60076-1 (11.5) |
| Insulation resistance measurement of the windings | 463829 | 7 / 8 | IEC 60076-1 (11.1.2) |
| Applied voltage test (AV) | 463829 | 7 / 8 | IEC 60076-3 (10) |
| Line terminal AC withstand test (LTAC) | 463829 | 7 / 8 | IEC 60076-3 (12) |
| Test on on-load tap-changer | 463829 | 7 / 8 | IEC 60076-1 (11.7) |
| Test on marshalling kiosk, wirings and protective devices | 463829 | 7 / 8 | |
| Check of core and frame insulation | 463829 | 7 / 8 | IEC 60076-1 (11.12) |
| Induced voltage test with partial discharge measurement (IVPD) | 463829 | 8 / 8 | IEC 60076-3 (11.3) |
| Lightning impulse test (LI + LIC) | U2734 | --- | IEC 60076-3 (13.2; 13.3) |
| Measurement of dielectric strenght of oil | 210/18 | --- | IEC 60156 |
| Leak testing with pressure | OL463829 | --- | IEC 60076-1 (11.8) |
| Test of bushing current transformer | 463829 | 7 / 8 | |
| Measurement of dissipation factor ($\tan\delta$) of the insulation system capacitances | K1089 | --- | IEC 60076-1 (11.1.2) |
| Measurement of zero-sequence impedance | 463829 | 4 / 8 | IEC 60076-1 (11.6) |
| Chromatographic analysis of gases dissolved in oil | 18/270, 18/271, 18/272 | --- | IEC 61181 (Tbl.A.1) |

TYPE AND SPECIAL TESTS:

| | | | |
|---|---------|-------|-----------------------|
| Frequency response measurement | F454 | --- | IEC 60076-18 |
| Temperature-rise test | Z1200 | --- | IEC 60076-2 |
| Determination of sound levels | B1921 | --- | IEC 60076-10 |
| Measurement of magnetizing current at 400 V and 50 Hz | 463829 | 6 / 8 | |
| Tank vacuum deflection test | V463829 | --- | IEC 60076-1 (11.9) |
| Tank pressure deflection test | P463829 | --- | IEC 60076-1 (11.10) |

ALL SPECIFIED TESTS AND MEASUREMENTS WERE PERFORMED.

TRANSFORMER PASSED THE TESTS AND MEASUREMENTS MET SPECIFIED TOLERANCES.

The test was carried out in the presence of :

Tested by :


Approved by :

Date and stamp :

V. Gojević, dipl.ing.

Vedran Maljković, dipl.ing.

07.06.2018.



ISPITNA STANICA
TESTING STATION

4

TRANSFORMER

Serial No. : ET0817 - 463829

RATING PLATE



KONČAR D&ST

THREE PHASE TRANSFORMER

Type **TRP60000-145/E** No. **ET0817-463829** Year of Manufacture **2018.**

| | | | | | | |
|-----------------|----|----|------------------|---|----------|-----------|
| Rated Frequency | 50 | Hz | Number of Phases | 3 | Standard | IEC 60076 |
|-----------------|----|----|------------------|---|----------|-----------|

HV: Um145/LI550/SI460/AC230
HV-N:-/LI-/AC95
LV: Um36/LI170/AC70

Vector Group Symbol **YNd11(d1)**

Type of Cooling **ONAN/ONAF(65/100%)**

| | | |
|-------------|-------|-----|
| Rated Power | 60000 | kVA |
|-------------|-------|-----|

| Position | H.V. | L.V. | H.V. | L.V. | |
|----------|--------|-------|-------|--------|----------------|
| 1 | 145226 | 33000 | 238.5 | 1049.7 | 20,27(20,26) % |
| 7 | 132000 | | 262.4 | | 19,28(19,28) % |
| 19 | 105547 | | 328.2 | | 18,40(18,40) % |

Network Short-circuit Power **5700** MVA Max. Duration of Short-circuit **3** s

PEI **0,99812** pu k_{PEI} **0,30329** pu P_0 **17,08** kW P_{CH} **0** kW

Mass of the Active Part **55.3** t Mass of the Conductor **18.9** t P_k

| |
|----------|
| 185.68 |
| (184.97) |

 kW

| | | | |
|--------------------|---------------|---------------|-------------|
| Conductor Material | COPPER | Core Material | GOES |
|--------------------|---------------|---------------|-------------|


Average Winding Temp. Rise **65** K Top Oil Temp. Rise **60** K Untanking Mass **58.2** t

| | | | | | |
|---------------------------------|--------|--------------------|------------------|--------------|--------|
| Transformer Transportation Mass | 68.0 t | Mass/Volume of Oil | 21.5 t / 24160 l | Transf. Mass | 85.5 t |
|---------------------------------|--------|--------------------|------------------|--------------|--------|

| | | | |
|--------------------|--------|--|-------------------|
| Cooling Plant Mass | 11.0 t | Transformer / Cooling Bank Sound power level (L_{WA}) | 60,5 / 75,8 dB(A) |
|--------------------|--------|--|-------------------|

| | |
|---|--|
| Insulating oil: Inhibited oil according to IEC60296 | |
|---|--|

Insulating oil: Inhibited oil according to IEC60296



| Connection L.V. Winding | Vector Group Symbol |
|-------------------------------------|------------------------|
| 2U1 - 2V2 2V1 - 2W2 2W1 - 2U2 | YHd11 |
| 2U1 - 2W2 2V1 - 2U2 2W1 - 2V2 | YNd1 |

| WT readings | ONAN | ONAF |
|-------------|------|------|
| L.V. (K) | | |
| H.V. (K) | | |

| Pos. of O.L.T.C. | L.V. WINDING | | H.V. WINDING | | Rated Power (kVA) |
|------------------------|----------------|----------------|----------------|----------------|-------------------------|
| | Voltage (V) | Current (A) | Voltage (V) | Current (A) | |
| 1 | 145228 | 238.6 | 33000 | 1048.7 | 60000 |
| 2 | 143022 | 242.2 | | | |
| 3 | 140818 | 246.0 | | | |
| 4 | 138613 | 249.9 | | | |
| 5 | 136409 | 254.0 | | | |
| 6 | 134204 | 258.1 | | | |
| 7 | 132000 | 262.4 | | | |
| 8 | 129798 | 266.8 | | | |
| 9 | 127591 | 271.5 | | | |
| 10 | 125387 | 276.3 | | | |
| 11 | 123182 | 281.2 | | | |
| 12 | 120978 | 286.3 | | | |
| 13 | 118774 | 291.7 | | | |
| 14 | 116569 | 297.2 | | | |
| 15 | 114365 | 302.9 | | | |
| 16 | 112160 | 308.9 | | | |
| 17 | 109956 | 315.0 | | | |
| 18 | 107752 | 321.5 | | | |
| 19 | 105549 | 328.2 | | | |

Current transformers:

CE101=CE103= 1S1-1S2-1S3; 600-1200/1A; d.PX/Ek \leq 800V; I \leq @400V \leq 40mA; R \leq @75°C \leq 3 Ω *
 2S1-2S2-2S3; 600-1600/1A; d.PX/Ek \leq 800V; I \leq @300V \leq 30mA; R \leq @75°C \leq 3 Ω *
 3S1-3S2; 300/1A; 5P20; 30VA
 4S1-4S2; 400/1A; d.PX/Ek \leq 400V; I \leq @200V \leq 50mA; R \leq @75°C \leq 4 Ω

CE102= 1S1-1S2-1S3: 600-1200/1.5A; cI.PX/Ek=800V; Ie@400Vs40mA; Rct@75°C≤3Ω *

CE117= 1060/1.5A; c13Fs5; 10VA

CE104= 1S1-1S2-1S3: 600-1200/1A; PX; Ek \geq 100(Rct+5)V; Ies \leq 40mA@; Ek/2; Rct \leq 30 Ω *
2S1-2S2: 400/1A; PX; Ek \geq 20(Rct+16); Ies \leq 50mA@; Ek/2; Rct \leq 40

* Characteristics are referring to high ratio

MADE BY KONČAR D&ST IN ZAGREB.CROATIA

Note : Transformer is delivered in vector group YNd1.



KONCAR
D&ST

TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

1 / 8

CUSTOMER :

1. 0.

RATING VALUES

| | | | | | |
|------------------------------|--------------------------------|--------|--------------------|--------------------------------|-------------|
| Transformer type : | TRP 60000-145/E | | Tap-changer type : | VMIII500Y-72,5/B-10191W | |
| Serial No. : | 463829 | | Serial No. : | 1942810 | |
| Winding : | H.V. | L.V. | | | |
| Insulation level : | HV: LI550 AC230, HV-N: LI-AC95 | | LI170 AC70 | Part No. : | ET0817 |
| Rated power (kVA) | 60000 | 60000 | | Transformer transport mass (t) | 68,0 |
| Rated voltage - tap 1 (V) | 145226 | | | Mass of oil (t) | 21,5 |
| Rated voltage - tap 7 (V) | 132000 | 33000 | | Transformer mass (t) | 85,5 |
| Rated voltage - tap 10 (V) | 125387 | | | Frequency (Hz) | 50,0 |
| Rated voltage - tap 19 (V) | 105547 | | | Vector group : | YNd11 |
| Rated current - tap 1 (A) | 238,5 | | | Type of cooling : | ONAN / ONAF |
| Rated current - tap 7 (A) | 262,4 | 1049,7 | | Tested in acc. : | IEC 60076 |
| Rated current - tap 10 (A) | 276,3 | | | | |
| Rated current - tap 19 (A) | 328,2 | | | | |

2. 0.

TEST RESULTS

2. 1. 1.

Impedance voltage at 60 MVA and temperature 75°C

| | | | | | |
|------------------|-------------|---------|---------|---------|--|
| Winding : | H.V. / L.V. | | | | |
| Tap position | 1 | 7 | 10 | 19 | |
| Rated (%) | ---- | ---- | ---- | ---- | |
| Guaranteed (%) | 18 - 21 | 18 - 21 | 18 - 21 | 18 - 21 | |
| Measured (%) | 20,27 | 19,28 | 18,88 | 18,40 | |

2. 1. 2.

Load losses at 60 MVA and 75°C

| | | | | | |
|-------------------|--------|--------|--------|--------|--|
| Rated (kW) | ---- | 195,00 | ---- | ---- | |
| Guaranteed (kW) | ---- | 195,00 | ---- | ---- | |
| Measured (kW) | 184,49 | 185,68 | 186,77 | 262,87 | |

2. 3.

No - load losses and no-load current

| | | | | | |
|-------------------|----------------|-------|-------|--|-------|
| | No-load losses | | | No-load current at rated voltage and 60MVA | |
| Voltage (%) | 90,0 | 100,0 | 110,1 | Rated (%) | 0,080 |
| Rated (kW) | ---- | 17,50 | ---- | Guaranteed (30% tol.) (%) | 0,104 |
| Guaranteed (kW) | ---- | 17,50 | ---- | Measured (A) | 0,330 |
| Measured (kW) | 12,46 | 17,08 | 21,45 | Measured (%) | 0,031 |

2. 4.

Total losses at 60 MVA (load losses + no-load losses)

| | | | | | |
|-------------------|--------|--------|--------|--------|--|
| Tap position | 1 | 7 | 10 | 19 | |
| Rated (kW) | ---- | 212,50 | ---- | ---- | |
| Guaranteed (kW) | ---- | 212,50 | ---- | ---- | |
| Measured (kW) | 201,57 | 202,76 | 203,85 | 279,95 | |

2. 5.

Efficiency at 60 MVA

| | | | | | |
|-----------------------|---------------------------------------|-------|-------|-------|-------|
| | Winding H.V. / L.V. at tap position 7 | | | | |
| Load (%) | 25 | 50 | 75 | 100 | 125 |
| Measured PF=1.0 (%) | 99,81 | 99,79 | 99,73 | 99,66 | 99,59 |
| Guaranteed (%) | ----- | ----- | ----- | ----- | ----- |
| Measured PF=0.8 (%) | 99,76 | 99,74 | 99,66 | 99,58 | 99,49 |
| Guaranteed (%) | ----- | ----- | ----- | ----- | ----- |

2. 6.

Regulation

| | | | | | |
|-------------------------|-------|-------|----------------|-------|-------|
| | | | Load (%) | 100 | 125 |
| Guaranteed PF=1.0 (%) | ----- | ----- | Measured (%) | 2,17 | 2,71 |
| Guaranteed PF=0.8 (%) | ----- | ----- | Measured (%) | 12,98 | 16,23 |



KONČAR
D&ST

TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

1a / 8

CUSTOMER :

1. 0.

RATING VALUES

| | | | | | |
|----------------------------|--------------------------------|--------|--------------------|--------------------------------|-------------|
| Transformer type : | TRP 60000-145/E | | Tap-changer type : | VMIII500Y-72,5/B-10191W | |
| Serial No. : | 463829 | | Serial No. : | 1942810 | |
| Winding : | H.V. | L.V. | | | |
| Insulation level : | HV: LI550 AC230, HV-N: LI-AC95 | | LI170 AC70 | Part No. : | ET0817 |
| Rated power (kVA) | 60000 | 60000 | | Transformer transport mass (t) | 68,0 |
| Rated voltage - tap 1 (V) | 145226 | | | Mass of oil (t) | 21,5 |
| Rated voltage - tap 7 (V) | 132000 | 33000 | | Transformer mass (t) | 85,5 |
| Rated voltage - tap 10 (V) | 125387 | | | Frequency (Hz) | 50,0 |
| Rated voltage - tap 19 (V) | 105547 | | | Vector group : | YNd1 |
| Rated current - tap 1 (A) | 238,5 | | | Type of cooling : | ONAN / ONAF |
| Rated current - tap 7 (A) | 262,4 | 1049,7 | | Tested in acc. : | IEC 60076 |
| Rated current - tap 10 (A) | 276,3 | | | | |
| Rated current - tap 19 (A) | 328,2 | | | | |

2. 0.

TEST RESULTS

2. 1. 1.

Impedance voltage at 60 MVA and temperature 75°C

| | | | | | |
|----------------|-------------|---------|---------|---------|--|
| Winding : | H.V. / L.V. | | | | |
| Tap position | 1 | 7 | 10 | 19 | |
| Rated (%) | ---- | ---- | ---- | ---- | |
| Guaranteed (%) | 18 - 21 | 18 - 21 | 18 - 21 | 18 - 21 | |
| Measured (%) | 20,26 | 19,28 | 18,87 | 18,40 | |

2. 1. 2.

Load losses at 60 MVA and 75°C

| | | | | | |
|-----------------|--------|--------|--------|--------|--|
| Rated (kW) | ---- | 195,00 | ---- | ---- | |
| Guaranteed (kW) | ---- | 195,00 | ---- | ---- | |
| Measured (kW) | 183,83 | 184,97 | 185,96 | 262,24 | |

2. 3.

No - load losses and no-load current

| | | | | | |
|-----------------|----------------|-------|-------|--|-------|
| | No-load losses | | | No-load current at rated voltage and 60MVA | |
| Voltage (%) | 90,0 | 100,0 | 110,1 | Rated (%) | 0,080 |
| Rated (kW) | ---- | 17,50 | ---- | Guaranteed (30% tol.) (%) | 0,104 |
| Guaranteed (kW) | ---- | 17,50 | ---- | Measured (A) | 0,330 |
| Measured (kW) | 12,46 | 17,08 | 21,45 | Measured (%) | 0,031 |

2. 4.

Total losses at 60 MVA (load losses + no-load losses)

| | | | | | |
|-----------------|--------|--------|--------|--------|--|
| Tap position | 1 | 7 | 10 | 19 | |
| Rated (kW) | ---- | 212,50 | ---- | ---- | |
| Guaranteed (kW) | ---- | 212,50 | ---- | ---- | |
| Measured (kW) | 200,91 | 202,05 | 203,04 | 279,32 | |

2. 5.

Efficiency at 60 MVA

| | | | | | |
|---------------------|---------------------------------------|-------|-------|-------|-------|
| | Winding H.V. / L.V. at tap position 7 | | | | |
| Load (%) | 25 | 50 | 75 | 100 | 125 |
| Measured PF=1.0 (%) | 99,81 | 99,79 | 99,73 | 99,66 | 99,59 |
| Guaranteed (%) | ----- | ----- | ----- | ----- | ----- |
| Measured PF=0.8 (%) | 99,76 | 99,74 | 99,66 | 99,58 | 99,49 |
| Guaranteed (%) | ----- | ----- | ----- | ----- | ----- |

2. 6.

Regulation

| | | | | | |
|-----------------------|-------|-------|--------------|-------|-------|
| | | | Load (%) | 100 | 125 |
| Guaranteed PF=1.0 (%) | ----- | ----- | Measured (%) | 2,17 | 2,71 |
| Guaranteed PF=0.8 (%) | ----- | ----- | Measured (%) | 12,98 | 16,23 |

**KONČAR
D&ST****TRANSFORMER TEST REPORT**

Serial No. :

463829

Page :

2 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

3. 0.**Measurement of voltage ratio and check of phase displacement**

(measured by Tettex 2796)

| Tap position | Phase 1U error (%) | Phase 1V error (%) | Phase 1W error (%) | Voltage (V) | Calculated ratio |
|--------------|----------------------|----------------------|----------------------|----------------|------------------|
| 1 | -0,38 | -0,37 | -0,36 | 145226 | 4,401 |
| 2 | -0,35 | -0,35 | -0,34 | 143022 | 4,334 |
| 3 | -0,32 | -0,32 | -0,31 | 140818 | 4,267 |
| 4 | -0,30 | -0,29 | -0,28 | 138613 | 4,200 |
| 5 | -0,26 | -0,26 | -0,25 | 136409 | 4,134 |
| 6 | -0,23 | -0,23 | -0,22 | 134204 | 4,067 |
| 7 | -0,20 | -0,20 | -0,19 | 132000 / 33000 | 4,000 |
| 8 | -0,17 | -0,17 | -0,16 | 129798 | 3,933 |
| 9 | -0,14 | -0,13 | -0,13 | 127591 | 3,866 |
| 10 | -0,10 | -0,10 | -0,09 | 125387 | 4,000 |
| 11 | -0,03 | -0,03 | -0,02 | 123182 | 3,733 |
| 12 | 0,01 | 0,01 | 0,02 | 120978 | 3,666 |
| 13 | 0,05 | 0,05 | 0,06 | 118774 | 3,599 |
| 14 | 0,10 | 0,10 | 0,11 | 116569 | 3,532 |
| 15 | 0,15 | 0,15 | 0,15 | 114365 | 3,466 |
| 16 | 0,19 | 0,19 | 0,20 | 112160 | 3,399 |
| 17 | 0,23 | 0,23 | 0,24 | 109956 | 3,332 |
| 18 | 0,28 | 0,28 | 0,29 | 107752 | 3,265 |
| 19 | 0,33 | 0,33 | 0,34 | 105547 | 3,198 |

(H.V. / L.V.)

Vector group is :

YNd11

3. 1.**Measurement of winding resistance (Ω)**

(measurement at temperature 27°C)

| Winding H.V. - tap position | 1U - 1V | 1U - 1W | 1V - 1W | | |
|-----------------------------|---------|---------|---------|--|--|
| 1 | 0,888 | 0,889 | 0,889 | | |
| 7 | 0,770 | 0,770 | 0,771 | | |
| 10 | 0,709 | 0,709 | 0,709 | | |
| 19 | 0,888 | 0,888 | 0,889 | | |
| Winding L.V. | 2U - 2V | 2U - 2W | 2V - 2W | | |
| In connection d11 | 0,0294 | 0,0295 | 0,0294 | | |
| | | | | | |

**KONČAR**
D&ST**TRANSFORMER TEST REPORT**

Serial No. :

463829

Page :

2a / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

3. 0.**Measurement of voltage ratio and check of phase displacement**

(measured by Tettex 2796)

| Tap position | Phase 1U error (%) | Phase 1V error (%) | Phase 1W error (%) | Voltage (V) | Calculated ratio |
|--------------|----------------------|----------------------|----------------------|----------------|------------------|
| 1 | -0,37 | -0,36 | -0,36 | 145226 | 4,401 |
| 2 | -0,34 | -0,33 | -0,33 | 143022 | 4,334 |
| 3 | -0,31 | -0,31 | -0,30 | 140818 | 4,267 |
| 4 | -0,29 | -0,28 | -0,28 | 138613 | 4,200 |
| 5 | -0,26 | -0,25 | -0,25 | 136409 | 4,134 |
| 6 | -0,23 | -0,22 | -0,22 | 134204 | 4,067 |
| 7 | -0,19 | -0,19 | -0,19 | 132000 / 33000 | 4,000 |
| 8 | -0,16 | -0,16 | -0,15 | 129798 | 3,933 |
| 9 | -0,13 | -0,12 | -0,12 | 127591 | 3,866 |
| 10 | -0,08 | -0,07 | -0,07 | 125387 | 4,000 |
| 11 | -0,04 | -0,03 | -0,03 | 123182 | 3,733 |
| 12 | 0,00 | 0,00 | 0,01 | 120978 | 3,666 |
| 13 | 0,04 | 0,04 | 0,05 | 118774 | 3,599 |
| 14 | 0,10 | 0,10 | 0,10 | 116569 | 3,532 |
| 15 | 0,14 | 0,14 | 0,15 | 114365 | 3,466 |
| 16 | 0,18 | 0,19 | 0,19 | 112160 | 3,399 |
| 17 | 0,23 | 0,23 | 0,24 | 109956 | 3,332 |
| 18 | 0,28 | 0,28 | 0,28 | 107752 | 3,265 |
| 19 | 0,33 | 0,33 | 0,33 | 105547 | 3,198 |

(H.V. / L.V.)

Vector group is :

YNd1

3. 1.**Measurement of winding resistance (Ω)**

(measurement at temperature 27°C)

| Winding H.V. - tap position | 1U - 1V | 1U - 1W | 1V - 1W | | |
|-----------------------------|---------|---------|---------|--|--|
| 1 | 0,888 | 0,889 | 0,889 | | |
| 7 | 0,770 | 0,770 | 0,771 | | |
| 10 | 0,709 | 0,709 | 0,709 | | |
| 19 | 0,888 | 0,888 | 0,889 | | |
| Winding L.V. | 2U - 2V | 2U - 2W | 2V - 2W | | |
| in connection d1 | 0,0294 | 0,0293 | 0,0293 | | |
| | | | | | |



KONČAR
D&ST

TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

3 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

3. 1.

Measurement of winding resistance (Ω)

(measurement at temperature 27°C)

Winding H.V. - tap position

1U - 1N

1V - 1N

1W - 1N

1

0,444

0,445

0,445

2

0,434

0,435

0,435

3

0,425

0,425

0,425

4

0,415

0,415

0,416

5

0,405

0,405

0,406

6

0,395

0,395

0,396

7

0,385

0,386

0,386

8

0,375

0,376

0,376

9

0,366

0,366

0,366

10

0,355

0,355

0,355

11

0,366

0,366

0,367

12

0,375

0,376

0,376

13

0,385

0,386

0,386

14

0,395

0,395

0,396

15

0,405

0,405

0,406

16

0,414

0,415

0,416

17

0,425

0,425

0,425

18

0,435

0,435

0,435

19

0,444

0,444

0,445



TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

4 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

2. 1.**Measurement of short-circuit impedance and load losses (L.V. in connection d11)**

| Combination | H.V. / L.V. | H.V. / L.V. | H.V. / L.V. | H.V. / L.V. | |
|-------------------------------|-------------|-------------|-------------|-------------|---------|
| Tap position | 1 | 7 | 10 | 19 | |
| Temperature (°C) | 27 | 27 | 27 | 27 | |
| Frequency (Hz) | 50 | 50 | 50 | 50 | |
| Measured voltage | (u-v) | 17170 | 15650 | 13893 | 11193 |
| | (u-w) | 17194 | 15667 | 13910 | 11203 |
| | (v-w) | 17166 | 15649 | 13893 | 11195 |
| Average | | 17177 | 15655 | 13899 | 11197 |
| Constant | 1 | 1 | 1 | 1 | |
| VOLTAGE (V) | | 17177 | 15655 | 13899 | 11197 |
| Measured current | (u) | 139,3 | 161,4 | 162,3 | 189,2 |
| | (v) | 138,8 | 160,9 | 161,8 | 188,8 |
| | (w) | 139,6 | 161,8 | 162,6 | 189,6 |
| Average | | 139,2 | 161,4 | 162,2 | 189,2 |
| Constant | 1 | 1 | 1 | 1 | |
| CURRENT (A) | | 139,2 | 161,4 | 162,2 | 189,2 |
| Measured power | (u) | 14780 | 17630 | 16740 | 24500 |
| | (v) | 22060 | 24160 | 21960 | 28010 |
| | (w) | 20560 | 21930 | 19560 | 25310 |
| Total | | 57400 | 63720 | 58260 | 77820 |
| Constant | 1 | 1 | 1 | 1 | |
| LOAD LOSSES (W) | | 57400 | 63720 | 58260 | 77820 |
| Calculated to (kVA) | | 60000 | 60000 | 60000 | 60000 |
| | (A) | 238,5 | 262,4 | 276,3 | 328,2 |
| LOAD LOSSES (W) | | 168504 | 168421 | 169056 | 234167 |
| I ² R losses (W) | | 124472 | 128208 | 129837 | 192178 |
| Stray losses (W) | | 44032 | 40213 | 39219 | 41989 |
| Impedance voltage (V) | | 29430,4 | 25451,5 | 23676,3 | 19423,1 |
| | (%) | 20,265 | 19,281 | 18,883 | 18,402 |
| Temperature (°C) | | 75 | 75 | 75 | 75 |
| I ² R losses (W) | | 147276 | 151696 | 153624 | 227386 |
| Stray losses (W) | | 37214 | 33986 | 33146 | 35487 |
| LOAD LOSSES (W) | | 184490 | 185682 | 186770 | 262873 |
| Impedance voltage (V) | | 29430,0 | 25450,9 | 23676,8 | 19423,8 |
| | (%) | 20,265 | 19,281 | 18,883 | 18,403 |
| U _r (%) | | 0,307 | 0,309 | 0,311 | 0,438 |
| U _x (%) | | 20,263 | 19,279 | 18,880 | 18,398 |

2. 2.**Measurement of zero-sequence impedance (L.V. in connection d11)**

| Winding H.V. - tap position | Voltage (V) | Current (A) | Impedance (Ω) | Imped. (Ω / phase) | |
|-----------------------------|-------------|-------------|---------------|--------------------|--|
| 1 | 1585,1 | 70,85 | 22,37 | 67,11 | |
| 7 | 1227,2 | 69,61 | 17,63 | 52,89 | |
| 10 | 1106,4 | 70,95 | 15,59 | 46,77 | |
| 19 | 870,3 | 80,25 | 10,84 | 32,52 | |



TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

4a / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

2.1.1.

Measurement of short-circuit impedance at all taps (L.V. in connection d11)

| Winding H.V. - tap position | Voltage (V) | Test current (A) | Rated voltage (V) | Rated current (A) | Losses at test current (27°C) (W) | Imp. voltage (%) at 27°C | Losses at 75°C (W) | Imp. voltage (%) at 75°C |
|-----------------------------|-------------|------------------|-------------------|-------------------|-----------------------------------|--------------------------|----------------------|--------------------------|
| 1 | 14804 | 120,0 | 145226 | 238,5 | 42750 | 20,26 | 184818 | 20,26 |
| 2 | 14427 | 121,6 | 143022 | 242,2 | 42610 | 20,09 | 185170 | 20,09 |
| 3 | 14051 | 123,2 | 140818 | 246,0 | 42360 | 19,92 | 185267 | 19,92 |
| 4 | 13721 | 125,2 | 138613 | 249,9 | 42400 | 19,76 | 185517 | 19,76 |
| 5 | 13417 | 127,4 | 136409 | 253,9 | 42540 | 19,60 | 185743 | 19,60 |
| 6 | 13086 | 129,5 | 134204 | 258,1 | 42490 | 19,43 | 185800 | 19,43 |
| 7 | 12764 | 131,6 | 132000 | 262,4 | 42400 | 19,28 | 185844 | 19,28 |
| 8 | 12510 | 134,4 | 129798 | 266,9 | 42860 | 19,14 | 186437 | 19,14 |
| 9 | 12168 | 136,2 | 127591 | 271,5 | 42610 | 19,01 | 186904 | 19,01 |
| 10 | 11858 | 138,4 | 125387 | 276,3 | 42430 | 18,88 | 186852 | 18,88 |
| 11 | 11577 | 140,9 | 123182 | 281,2 | 43810 | 18,76 | 193298 | 18,76 |
| 12 | 11365 | 144,2 | 120978 | 286,3 | 45670 | 18,65 | 199827 | 18,65 |
| 13 | 11078 | 146,5 | 118774 | 291,7 | 46940 | 18,57 | 207007 | 18,57 |
| 14 | 10827 | 149,2 | 116569 | 297,2 | 48570 | 18,50 | 214738 | 18,50 |
| 15 | 10586 | 152,1 | 114365 | 302,9 | 50330 | 18,43 | 222856 | 18,43 |
| 16 | 10360 | 155,1 | 112160 | 308,9 | 52230 | 18,40 | 231698 | 18,40 |
| 17 | 10074 | 157,1 | 109956 | 315,0 | 53560 | 18,37 | 241202 | 18,37 |
| 18 | 9935 | 161,3 | 107752 | 321,5 | 56490 | 18,38 | 251716 | 18,38 |
| 19 | 9759 | 164,9 | 105547 | 328,2 | 59070 | 18,40 | 262745 | 18,40 |



TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

6 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

2. 3.

Measurement of no-load loss and current (L.V. in connection d11)

| | | | | | |
|---------------------------|-------|-------|-------|--|--|
| Voltage (%) | 90,0 | 100,0 | 110,1 | | |
| (u-v) | 29714 | 33042 | 36375 | | |
| RMS measured vltg. (u-w) | 29728 | 33055 | 36385 | | |
| (v-w) | 29710 | 33029 | 36351 | | |
| Average | 29717 | 33042 | 36370 | | |
| | | | | | |
| RMS VOLTAGE (V) | 29717 | 33042 | 36370 | | |
| (u-v) | 29680 | 33008 | 36343 | | |
| Mean measured vltg. (u-w) | 29696 | 33023 | 36354 | | |
| (v-w) | 29679 | 32989 | 36301 | | |
| Average | 29685 | 33007 | 36333 | | |
| | | | | | |
| MEAN VOLTAGE (V) | 29685 | 33007 | 36333 | | |
| Form factor | 1,111 | 1,111 | 1,111 | | |
| (u) | 0,196 | 0,229 | 0,310 | | |
| Measured current (v) | 0,302 | 0,364 | 0,494 | | |
| (w) | 0,332 | 0,396 | 0,539 | | |
| Average | 0,277 | 0,330 | 0,448 | | |
| | | | | | |
| CURRENT (A) | 0,277 | 0,330 | 0,448 | | |
| (u) | 3242 | 3907 | 4557 | | |
| Measured power (v) | 4620 | 6201 | 8359 | | |
| (w) | 4614 | 6991 | 8555 | | |
| Total | 12476 | 17099 | 21471 | | |
| | | | | | |
| LOSSES (W) | 12476 | 17099 | 21471 | | |
| Correction (W) | -13 | -18 | -22 | | |
| LOSSES (W) | 12463 | 17081 | 21449 | | |

Measuring equipment : YOKOGAWA Power Analyser WT3000

NOTE :

MEASUREMENT AT FREQUENCY YNd11 (Hz) ON WINDING : L.V.

The power was corrected to the sine - wave voltage basis: $P_o = P_{\text{measured}} * (1 + (U_{\text{mean}} - U_{\text{rms}}) / U_{\text{mean}})$.

2. 3. 1.

Measurement of magnetizing current at 400 V and 50 Hz

| | | | | | |
|-----------------------------|------------------|------------------|------------------|--|--|
| Winding H.V. - tap position | Phase 1U (m A) | Phase 1V (m A) | Phase 1W (m A) | | |
| 1 | 0,9 | 0,6 | 1,4 | | |
| 7 | 1,1 | 0,7 | 1,5 | | |
| 10 | 1,2 | 0,7 | 1,6 | | |
| 19 | 1,7 | 1,1 | 2,1 | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |



KONČAR
D&ST

TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

7 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

3. 2.

Insulation resistance measurement of the windings (MΩ)

(measured at 2500 VDC and temperature 27°C)

| Between | R 15 " | R 60 " | R 60 " / R 15 " | | |
|---|--------|--------|-----------------|--|--|
| H.V. - (L.V. + core + core clamp + earth) | 18000 | 22200 | 1,23 | | |
| L.V. - (H.V. + core + core clamp + earth) | 11500 | 15100 | 1,31 | | |
| | | | | | |

Check of core and frame insulation

(measured at 5000V DC and temperature 27°C)

| Between | R 15 " | R 60 " | R 60 " / R 15 " | | |
|---|--------|--------|-----------------|--|--|
| core - (H.V. + L.V. + core clamp + earth) | 4640 | 8040 | 1,73 | | |
| core clamp - (H.V. + L.V. + core + earth) | 4010 | 7280 | 1,82 | | |
| | | | | | |

3. 3.

Dielectric test of the transformer

Lightning impulse test (LI + LIC)

Test report No.:

U2734

| | Between | Test voltage (kV) | Frequency (Hz) | Duration (sec) |
|--|---|---------------------|------------------|------------------|
| Applied voltage test (AV) | H.V. - (L.V. + core + core clamp + earth) | 95 | 50 | 60 |
| | L.V. - (H.V. + core + core clamp + earth) | 70 | 50 | 60 |
| | core - (H.V. + L.V. + core clamp + earth) | 5 | 50 | 60 |
| | core clamp - (H.V. + L.V. + core + earth) | 5 | 50 | 60 |
| Line terminal AC withstand test (LTAC) | 1U | 230 | 200 | 30 |
| | 1V | 230 | 200 | 30 |
| | 1W | 230 | 200 | 30 |

NOTE :

Winding H.V. - tap position 1.

3. 5.

Test on on-load tap-changer - Operation test

Tap changer was tested in accordance with : IEC 60076 - 1 (clause 11.7) :

- with de-energized transformer tap-changer is tested at 100% of supply voltage 8 cycles and at 85% of supply voltage one cycle.
- with energized transformer at rated voltage and frequency at no-load condition tap-changer is tested 1 cycle.
- with one winding short-circuited, at rated current 10 cycles of tap-change operation two steps on each side from the middle tapping.

3. 6

Test on marshalling kiosk and protective devices

Functionally test of the auxiliary box has been done in accordance with drawing No.: CS4835.

- all wirings and devices in auxiliary cabinet are properly connected and checked:
- operation of the Buchholz relay device -CF050,
- operation of the OLTC protection relay device -CF061,
- operation of the pressure relief device of the tank -CP081,
- operation of the pressure relief device of the OLTC -CP101,
- operation of the oil level indicator device of the tank -CL060,
- operation of the oil level indicator device of the OLTC -CL064,
- operation of the rubber bag rupture detection device -CF045,
- correct indication of PT100 for OLTC temperature -CT030,
- operation of the oil temperature indicator OTI -CT031,
- operation of the winding temperature indicator WTI "phase 1V"- CT033,
- operation of the winding temperature indicator WTI "phase 2V"- CT035,
- correct indication of the A-meters P1 (for phase 1V) and P2 (for phase 2V),
- operation of fans and all devices connected to the fans.

3. 7.

Test of bushing current transformer

CE101=CE103

CE102

| | | | |
|--------------------|---------------------------------|---------------------|----------------------------------|
| CE101, phase 1U; | 1S1-1S2-1S3: 600-1200/1A; cl.PX | CE102, phase 1V; | 1S1-1S2-1S3: 600-1200/1A; cl.PX |
| Ser. No.: 91005706 | 2S1-2S2-2S3: 500-1000/1A; cl.PX | Ser. No.: 91005707, | 2S1-2S2-2S3: 500-1000/1A; cl.PX |
| CE103, phase 1W; | 3S1-3S2: 300/1A; 5P20: 30VA | 91005709 | 3S1-3S2: 300/1A; 5P20: 30VA |
| Ser. No.: 91005708 | 4S1-4S2: 400/1A; cl.PX | | 4S1-4S2: 400/1A; cl.PX |
| | | | 5S1-5S2: 340/1,5A; cl.3Fs5; 10VA |
| CE104 | | CE117 | |
| CE101, phase 1N | 1S1-1S2-1S3: 600-1200/1A; cl.PX | CE117, phase 2V; | S1-S2: 1060/1,5A; cl.3Fs5; 10VA |
| | 2S1-2S2: 400/1A; cl.PX | Ser. No.: 91005710 | |
| | 3S1-3S2: 300/1A; 5P20: 30VA | | |

Ratio and polarity are checked on current transformer. Current transformer is checked with 2kV AC for 1min. and test loops with 5kV AC for 1min.

TRANSFORMER TEST REPORT

Serial No. :

463829

Page :

8 / 8

TRANSFORMER TYPE :

TRP 60000-145/E

Part No. :

ET0817

3. 4.

Induced voltage test with partial discharge measurement (IVPD)

3. 4. 1.

Test sequence and levels

Standard:

IEC 60076-3

Supply

three-phase

Supplied terminals

2U - 2V - 2W

Tap position

7

Supply frequency (Hz)

200

U4 (kV)

52,8

U3 (kV)

158,4

U2 (kV)

208,6

U1 (kV)

264,0


Allowed PD at voltage level (pC)

U3

≤ 100

U2

≤ 250



3. 4. 2.

Measuring equipment, calibration and background noise level

Measuring equipment:

PD detector:

"Tettex" DDX9101

Calibrator:

"Tettex" type 451

Calibration:

Calibration performed with 100 pC

Calibration signal

1U

1V

1W

Measured (pC)

1U

100

5

5

1V

5

100

5

1W

5

5

100

Background noise level with source connected and voltage 0 (V):

< 10 pC

3. 4. 3.

Test and PD measurement

Voltage level

Duration

Measured on phase (pC)

(min)

1U

1V

1W

U4

1,0

10

10

10

U3

1,0

10

10

10

U2

5,0

10

10

10

U1

0,5

U2

5,0

10

10

10

U2

5,0

10

10

10

U2

5,0

10

10

10

U2

5,0

10

10

10

U2

5,0

10

10

10

U2

5,0

10

15

10

U2

5,0

10

15

10

U2

5,0

10

15

10

U2

5,0

10

15

10

U2

5,0

10

15

10

U2

5,0

10

15

10

U3

1,0

10

15

10

U4

1,0

10

15

10

3. 4. 4.

Results

No collapse of voltage observed.

Measured level of PD is lower than in IEC 60076 - 3 specified.

TRANSFORMER PASSED IVPD TEST.



KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.
Address: Josipa Mirovića 8, P.O. Box 100, HR-10090 Zagreb, Croatia
Telephone: (+385 1) 3783 777, Fax: (+385 1) 3794 051
E-mail: info@koncar-dst.hr, Internet: www.koncar-dst.hr



ISPITNI IZVJEŠTAJ br.
TEST REPORT No.

210/18

according to HRN EN 10 204 2.2.

FIZIKALNO - KEMIJSKA ANALIZA TRANSFORMATORSKOG ULJA
PHYSICO-CHEMICAL ANALYSIS OF TRANSFORMER OIL

PODACI O UZORKU I TRANSFORMATORU / SAMPLE AND TRANSFORMER IDENTIFICATION:

Naručilac / Ordered by: **SCOTLAND**
Tip transformatora / Transformer type: **TRP 60000-145/E**
Tvornički broj / Serial No.: **463829**
Vrsta ulja / Type of oil: **HYVOLT III**
Datum uzorkovanja / Date of sampling: **06.06.2018.**
Napomena / Note :

| VRSTA ISPITIVANJA TYPE OF TEST | MJERNA JEDINICA / UNIT | GRANIČNA VRIJEDNOST / LIMITS | REZULTATI RESULTS |
|------------------------------------|------------------------------|------------------------------------|----------------------|
| Sadržaj vode / Water content | mg/kg | <10 | 6 |
| Probajni napon / Breakdown voltage | kV | >60 | 70 |

INTERPRETACIJA REZULTATA / INTERPRETATION OF RESULTS:

Transformer oil complies with requirements of IEC 60422/13 Table3., for new mineral insulating oils in transformers prior to energization.

| VRSTA ISPITIVANJA / TYPE OF TEST | MJERNA METODA / TEST METHOD | UREDAJ / INSTRUMENT |
|-------------------------------------|--------------------------------|------------------------|
| Boja / Colour | DIN 51581 | |
| Sadržaj vlage / Water content | IEC 60156 | Mettler Toledo DL32 |
| Prob. napon / Breakdown voltage | ISO 2719 | OTS100AF, Megger |
| Faktor diel. gubitka / DD factor | IEC 60247 | Dieltest DTL, Baur |
| Spec. otpor / Spec. resistant | IEC 60248 | Dieltest DTL, Baur |

| | | |
|------------------------------|--|--|
| Datum / Date: 07.06.2018. | Ispitao / Tested by: Ivanka Radić, MSc. Chem.E. | Odobrio / Approved of: Renata Jurisic, MSc. Chem.E. |
|------------------------------|--|--|

Laboratorij Ulazne kontrole / Laboratory of Incoming Control : tel. +385 1 3783 829 , e-mail: ivanka.radic@koncar-dst.hr

OB-0063 2016-02-10



Izveštaj o ispitivanju nepropusnosti

Oil leakage test report

Ispitni izveštaj br.:
Test report No.:
OL463829


Tip transformatora: TRP 60000-145/E
Transformer type: ET0817

Tvornički broj: 463829
Serial number(s):

Uvjeti ispitivanja / Testing conditions


| | | |
|---|--|---|
| Ispitno sredstvo Testing media | Transformatorsko ulje Transformer oil | |
| Temperatura ispitnog sredstva Temperature of testing media | 20°C | |
| Tlak Pressure | 35 kN/m ² | on the top of the transformer na vrhu transformatora |
| Trajanje ispitivanja Duration | 24h | Begin: 28.06.2018. Finish: 29.06.2018. |

Shema ispitivanja - Way of testing (scheme)




Rezultat testa : Nema curenja
Test result : No leakage

Datum/Date: 29.06.2018.





Ispitivanje proveo / Testing performed by :Davor Kovač

TRP 60000-145/E



VIEW "A"




| Point location | Point no. | Elastic (mm) | Permanent (mm) |
|----------------|-----------|--------------|----------------|
| HV side | 1 | 9 | 1 |
| LV side | 2 | 8 | 1 |
| COVER | 3 | 2 | 0 |

1 mbar, 30 min

| | | | | | | | |
|--|----------|----------------|------|------------------------|-------------------------------|------------------------------------|------|
| | | | | Checked | Approved | TANK VACUUM DEFLECTION TEST | |
| | | | | GI-04 Kovač | N. J. J. J. Ing. Maljković | | |
| Rev. | Rev. No. | Date | Name | 27.06.2018. | | | |
| KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d. Mokrovićeva 8, P.O.Box 6062, HR-10090 Zagreb, Hrvatska Telefon (+385 1) 3783 732 Fax (+385 1) 3794 050 E-mail: dist.a@koncar.tel.hr | | | | KONČAR D&ST | | Doc. No. | Rev. |
| | | V463829 | | | | | |
| | | | | Scale: | Sheet | Sheets | |

TRP 60000-145/E



| Point location | Point no. | Elastic (mm) | Permanent (mm) |
|----------------|-----------|--------------|----------------|
| HV side | 1 | 9 | 1 |
| LV side | 2 | 9 | 1 |
| COVER | 3 | 2 | 0 |

0,35 bar, 24 hours

| | | | | | | | | |
|--|----------|------|------|----------------------------|---------------------|--|--------|--|
| | | | | Checked | Approved | TANK PRESSURE DEFLECTION TEST | | |
| | | | | GI-04 | <i>N. Maljković</i> | | | |
| | | | | Kovač | Ing. Maljković | | | |
| Rev. | Rev. No. | Date | Name | 28.06.2018. | | | | |
| KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d. Mokrovićeva 8, P.O.Box 6062, HR-10090 Zagreb, Hrvatska Telefon (+385 1) 3783 732 Fax (+385 1) 3794 050 E-mail: dist.a@koncar.tel.hr | | | | KONČAR D&ST | | Doc. No. | Rev. | |
| | | | | | | P463829 | | |
| | | | | | | Scale: | Sheet | |
| | | | | | | | Sheets | |



IMPULSE TEST REPORT

Test report no.

U2734

Page: 1/16

| | | | |
|-------------------|---------------|-----------------|--|
| Transformer type | | Serial number | |
| TRP 60000-145/E | | ET0817 - 463829 | |
| H.V. winding | | L.V. winding | |
| Tap position | Voltage (V) | Voltage (V) | |
| 1 | 145226 | - | |
| 7 | 132000 | 33000(33000) | |
| 19 | 105547 | - | |
| Connection symbol | | YNd11(d1) | |

1. Specified test voltages

Standard: IEC 60076 - 3

| Terminals | Full wave | | Chopped wave | |
|------------|-----------|------------------------|--------------|------------------------------|
| | kV | Wave shape (μ s) | kV | Time to chopping (μ s) |
| 1U, 1V, 1W | 550 | 1,2/50 | 605 | 3,3 |
| 2U, 2V, 2W | 170 | 1,2/50 | 187 | 3,5 |
| - | - | - | - | - |
| - | - | - | - | - |
| - | - | - | - | - |

2. Measurements

Voltage was measured with capacitive voltage divider HIGH VOLT SMC670/1200 and measuring device for recording impulse voltage and current HIGH VOLT MIAS 100-14/4B in accordance with IEC 60060 - 2.

3. Result

By comparing the voltage and current records it has been proved that the transformer withstood the test.

4. Remarks

a) Voltage and current wave records are stored by Manufacturer in files: 463829

Tested by:

Darko Bistrički
Darko Bistrički, dipl.ing.

Approved by:

Vedran Maljković
Vedran Maljković, dipl.ing.



Date and stamp:

07.06.2018.



IMPULSE TEST REPORT

Test report no.

U2734

Page: 2/16



5. Testing of H.V. winding

5.1. Connection of terminals



| | |
|--|--|
| line terminal under test | connected to the impulse voltage generator |
| other line terminals of the winding under test | short circuited and directly earthed |
| neutral terminal 1N | earthed through shunt S1 |
| 2U, 2V, 2W | short circuited and directly earthed |
| | |
| | |
| | |
| | |

5.2. Order of tests



| Terminal | Tap position | Description | Page |
|----------|--------------|--|-------|
| 1U | 19 | Applied voltage and current through shunt S1 oscillograms | 3 , 4 |
| 1V | 7 | Applied voltage and current through shunt S1 oscillograms | 5 , 6 |
| 1W | 1 | Applied voltage and current through shunt S1 oscillograms | 7 , 8 |
| | | | |
| | | | |





1U 50% LI RW $U_t/U_p = -277,0 \text{ kV}$ $T_1 = 1,009 \text{ μs}$ $T_2/T_c = 43,89 \text{ μs}$ $I_p = -134,8 \text{ A}$





1U 100% LI FW $U_t/U_p = -550,0 \text{ kV}$ $T_1 = 1,019 \text{ μs}$ $T_2/T_c = 44,03 \text{ μs}$ $I_p = -263,4 \text{ A}$





1U 110% LI CFW $U_t/U_p = -605,3 \text{ kV}$ $T_1 = 1,023 \text{ μs}$ $T_2/T_c = 2,998 \text{ μs}$ $I_p = -380,8 \text{ A}$





1U 110% LI CFW $U_t/U_p = -604,8 \text{ kV}$ $T_1 = 1,019 \text{ μs}$ $T_2/T_c = 3,359 \text{ μs}$ $I_p = -380,8 \text{ A}$





1U 100% LI FW $U_t/U_p = -550,2 \text{ kV}$ $T_1 = 1,022 \text{ μs}$ $T_2/T_c = 44,05 \text{ μs}$ $I_p = -263,4 \text{ A}$





1U 100% LI FW $U_t/U_p = -550,1 \text{ kV}$ $T_1 = 1,020 \text{ μs}$ $T_2/T_c = 44,06 \text{ μs}$ $I_p = -263,4 \text{ A}$





1V 50% LI RW $U_t/U_p = -274,6 \text{ kV}$ $T_1 = 1,009 \text{ μs}$ $T_2/T_c = 45,62 \text{ μs}$ $I_p = -129,7 \text{ A}$





1V 100% LI FW $U_t/U_p = -550,5 \text{ kV}$ $T_1 = 1,023 \text{ μs}$ $T_2/T_c = 45,79 \text{ μs}$ $I_p = -247,8 \text{ A}$





1V 110% LI CFW $U_t/U_p = -605,4 \text{ kV}$ $T_1 = 1,023 \text{ μs}$ $T_2/T_c = 3,330 \text{ μs}$ $I_p = -380,8 \text{ A}$




1V 110% LI CFW $U_t/U_p = -605,3 \text{ kV}$ $T_1 = 1,024 \text{ μs}$ $T_2/T_c = 3,345 \text{ μs}$ $I_p = -380,8 \text{ A}$





1V 100% LI FW $U_t/U_p = -549,8 \text{ kV}$ $T_1 = 1,020 \mu\text{s}$ $T_2/T_c = 45,81 \mu\text{s}$ $I_p = -246,4 \text{ A}$





1V 100% LI FW $U_t/U_p = -549,7 \text{ kV}$ $T_1 = 1,022 \mu\text{s}$ $T_2/T_c = 45,83 \mu\text{s}$ $I_p = -247,8 \text{ A}$





1W 50% LI RW $U_t/U_p = -277,1 \text{ kV}$ $T_1 = 1,013 \text{ μs}$ $T_2/T_c = 49,21 \text{ μs}$ $I_p = -121,3 \text{ A}$




1W 100% LI FW $U_t/U_p = -550,0 \text{ kV}$ $T_1 = 1,021 \text{ μs}$ $T_2/T_c = 49,41 \text{ μs}$ $I_p = -228,9 \text{ A}$





1W 110% LI CFW $U_t/U_p = -605,5 \text{ kV}$ $T_1 = 1,026 \text{ μs}$ $T_2/T_c = 3,316 \text{ μs}$ $I_p = -380,8 \text{ A}$





1W 110% LI CFW $U_t/U_p = -604,2 \text{ kV}$ $T_1 = 1,025 \text{ μs}$ $T_2/T_c = 3,361 \text{ μs}$ $I_p = -380,8 \text{ A}$





1W 100% LI FW $U_t/U_p = -549,8 \text{ kV}$ $T_1 = 1,026 \text{ μs}$ $T_2/T_c = 49,40 \text{ μs}$ $I_p = -228,9 \text{ A}$



1W 100% LI FW $U_t/U_p = -549,1 \text{ kV}$ $T_1 = 1,020 \text{ μs}$ $T_2/T_c = 49,47 \text{ μs}$ $I_p = -228,5 \text{ A}$



IMPULSE TEST REPORT

Test report no.

U2734

Page: 9/16



6. Testing of L.V. winding

6.1. Connection of terminals



| | |
|--|--|
| line terminal under test | connected to the impulse voltage generator |
| other line terminals of the winding under test | earthed through shunt S1 |
| 1U, 1V, 1W, 1N | short circuited and directly earthed |
| | |
| | |
| | |
| | |
| | |

6.2. Order of tests



| Terminal | Tap position | Description | Page |
|----------|--------------|--|---------|
| 2U | - | Applied voltage and current through shunt S1 oscillograms | 10 , 11 |
| 2V | - | Applied voltage and current through shunt S1 oscillograms | 12 , 13 |
| 2W | - | Applied voltage and current through shunt S1 oscillograms | 14 , 15 |
| | | | |
| | | | |





2U 50% LI RW $U_t/U_p = -85,07 \text{ kV}$ $T_1 = 1,149 \text{ μs}$ $T_2/T_c = 52,28 \text{ μs}$ $I_p = -251,3 \text{ A}$





2U 100% LI FW $U_t/U_p = -170,4 \text{ kV}$ $T_1 = 1,147 \text{ μs}$ $T_2/T_c = 52,39 \text{ μs}$ $I_p = -502,2 \text{ A}$





2U 110% LI CFW $U_t/U_p = -187,5 \text{ kV}$ $T_1 = 1,148 \text{ μs}$ $T_2/T_c = 3,586 \text{ μs}$ $I_p = -395,0 \text{ A}$





2U 110% LI CFW $U_t/U_p = -187,4 \text{ kV}$ $T_1 = 1,147 \text{ μs}$ $T_2/T_c = 3,480 \text{ μs}$ $I_p = -395,5 \text{ A}$





2U 100% LI FW $U_t/U_p = -170,5 \text{ kV}$ $T_1 = 1,147 \text{ μs}$ $T_2/T_c = 52,35 \text{ μs}$ $I_p = -502,5 \text{ A}$





2U 100% LI FW $U_t/U_p = -170,6 \text{ kV}$ $T_1 = 1,147 \text{ μs}$ $T_2/T_c = 52,31 \text{ μs}$ $I_p = -502,5 \text{ A}$





2V 50% LI RW $U_t/U_p = -85,20 \text{ kV}$ $T_1 = 1,201 \text{ μs}$ $T_2/T_c = 52,25 \text{ μs}$ $I_p = -250,9 \text{ A}$





2V 100% LI RW $U_t/U_p = -170,7 \text{ kV}$ $T_1 = 1,199 \text{ μs}$ $T_2/T_c = 52,36 \text{ μs}$ $I_p = -501,4 \text{ A}$





2V 110% LI CFW $U_t/U_p = -187,8 \text{ kV}$ $T_1 = 1,200 \text{ μs}$ $T_2/T_c = 3,660 \text{ μs}$ $I_p = -390,4 \text{ A}$




2V 110% LI CFW $U_t/U_p = -187,8 \text{ kV}$ $T_1 = 1,199 \text{ μs}$ $T_2/T_c = 3,579 \text{ μs}$ $I_p = -392,2 \text{ A}$





2V 100% LI FW $U_t/U_p = -170,8 \text{ kV}$ $T_1 = 1,200 \text{ μs}$ $T_2/T_c = 52,36 \text{ μs}$ $I_p = -501,4 \text{ A}$





2V 100% LI FW $U_t/U_p = -170,8 \text{ kV}$ $T_1 = 1,199 \text{ μs}$ $T_2/T_c = 52,37 \text{ μs}$ $I_p = -501,5 \text{ A}$





2W 50% LI RW $U_t/U_p = -84,84 \text{ kV}$ $T_1 = 1,067 \text{ μs}$ $T_2/T_c = 52,52 \text{ μs}$ $I_p = -250,3 \text{ A}$




2W 100% LI FW $U_t/U_p = -170,0 \text{ kV}$ $T_1 = 1,068 \text{ μs}$ $T_2/T_c = 52,58 \text{ μs}$ $I_p = -499,8 \text{ A}$





2W 110% LI CFW $U_t/U_p = -187,0 \text{ kV}$ $T_1 = 1,068 \text{ μs}$ $T_2/T_c = 3,516 \text{ μs}$ $I_p = -385,7 \text{ A}$





2W 110% LI CFW $U_t/U_p = -187,0 \text{ kV}$ $T_1 = 1,068 \text{ μs}$ $T_2/T_c = 3,480 \text{ μs}$ $I_p = -385,2 \text{ A}$





2W 100% LI FW $U_t/U_p = -170,0 \text{ kV}$ $T_1 = 1,067 \text{ } \mu\text{s}$ $T_2/T_c = 52,62 \text{ } \mu\text{s}$ $I_p = -500,0 \text{ A}$



2W 100% LI FW $U_t/U_p = -170,0 \text{ kV}$ $T_1 = 1,067 \text{ } \mu\text{s}$ $T_2/T_c = 52,64 \text{ } \mu\text{s}$ $I_p = -500,1 \text{ A}$

[illegible]


1.0.

RATING VALUES

| | | | |
|------------------------------------|------------------|------------------------|-------------|
| Transformer type : | TRP 60000-145/E | Vector Group : | YNd11(d1) |
| Rated power H.V. / L.V. (kVA) : | 60000 / 60000 | Type of cooling : | ONAN / ONAF |
| Rated voltage H.V. / L.V. (kV) : | 132 / 33,0(33,0) | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in accordance : | IEC 60076-1 |

2.0.

TEST CIRCUIT



3.0.

TEST RESULTS

| Measured combination | H.V. - Gnd | H.V. - L.V. | L.V. - Gnd | H.V. - (L.V. + Gnd) | L.V. - (H.V. + Gnd) |
|----------------------|------------|-------------|------------|-----------------------|-----------------------|
|----------------------|------------|-------------|------------|-----------------------|-----------------------|

Measured at oil temperature 27 °C

| | | | | | |
|-------------|--------|--------|--------|---------|---------|
| tan δ (%) | 0,211 | 0,169 | 0,276 | 0,182 | 0,228 |
| C (pF) | 4773,1 | 8107,6 | 9928,3 | 12877,6 | 18032,3 |
| Ut (kV) | 10 | 10 | 10 | 10 | 10 |

Corrected values to 20 °C

| | | | | | |
|-------------|-------|-------|-------|-------|-------|
| tan δ (%) | 0,183 | 0,147 | 0,240 | 0,158 | 0,198 |
|-------------|-------|-------|-------|-------|-------|

NOTE: During the test winding L.V. was in connection d11.

Tested by :

Approved by :



Date and stamp :

Vedran Gojević, dipl.ing.

Vedran Maljković, dipl.ing.


06.06.2018.

1.0

RATING VALUES

| | | | |
|--------------------|------------------|-------------------|--------------|
| Transformer type : | TRP 60000-145/E | Connections : | YNd11(d1) |
| Rated power (kVA) | 60000 | Type of cooling : | ONAN |
| Rated voltage (kV) | 132 / 33,0(33,0) | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in acc. : | IEC 60076-10 |

PRINCIPAL RADIATING SURFACE



PRESCRIBED CONTOUR - ONAN

| Test conditions : | | Guaranteed dB(A) | Measured dB(A) |
|---|--|------------------|----------------|
| Type of cooling : ONAN, measured at 100% Ur | Sound intensity level - (LiA) - ONAN at 100% Ur | --- | 40,5 |
| Distance of measurement contour : X = 1m | Sound power level - (LwA) - ONAN at 100% Ur | 77,0 | 60,5 |
| Lenght of prescribed contour : Lm= 22m | | | |
| | | | |
| | | | |
| | | | |
| Distance between measurement points : D = 1m | Instrument Type: Brüel & Kjaer 2260 Investigator | | |
| Height of the transformer : h = 3,06m | Test result : P A S S E D | | |
| Note: Measured with walk-around method | | | |

The test was carried out in the presence of:

Tested by :

Approved by :

D. Bistrički
D. Bistrički, dipl.ing.

N. Maljković
Vedran Maljković, dipl.ing.



Date of measurement:

ISPITNA STANICA
TESTING STATION

4

06.06.2018.



KONČAR
D&ST

REPORT OF SOUND LEVEL MEASUREMENT

Test report No B1921


Page : 2

1.0

RATING VALUES

| | | | |
|--------------------|------------------|-------------------|--------------|
| Transformer type : | TRP 60000-145/E | Connections : | YNd11(d1) |
| Rated power (kVA) | 60000 | Type of cooling : | ONAN |
| Rated voltage (kV) | 132 / 33,0(33,0) | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in acc. : | IEC 60076-10 |

PRINCIPAL RADIATING SURFACE




PRESCRIBED CONTOUR - ONAN

| Test conditions : | | Guaranteed dB(A) | Measured dB(A) |
|--|--|------------------|----------------|
| Type of cooling : ONAN, measured at 90% Ur | Sound intensity level - (LiA) - ONAN at 90% Ur | --- | 34,3 |
| Distance of measurement contour : X = 1m | Sound power level - (LwA) - ONAN at 90% Ur | --- | 54,3 |
| Lenght of prescribed contour : Lm= 22m | | | |
| Type of cooling : ONAN, measured at 110% Ur | Sound intensity level - (LiA) - ONAN at 110% Ur | ---- | 46,3 |
| Distance of measurement contour : X = 1m | Sound power level - (LwA) - ONAN at 110% Ur | ---- | 66,3 |
| Lenght of prescribed contour : Lm= 22m | | | |
| Distance between measurement points : D = 1m | Instrument Type: Brüel & Kjaer 2260 Investigator | | |
| Height of the transformer : h = 3,06m | Test result : P A S S E D | | |
| Note: Measured with walk-around method | | | |

1.0
RATING VALUES

| | | | |
|--------------------|------------------|-------------------|--------------|
| Transformer type : | TRP 60000-145/E | Connections : | YNd11(d1) |
| Rated power (kVA) | 60000 | Type of cooling : | ONAF |
| Rated voltage (kV) | 132 / 33,0(33,0) | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in acc. : | IEC 60076-10 |



| Test conditions : Measurement of the cooling bank | | Guaranteed dB(A) | Measured dB(A) |
|---|--|------------------|----------------|
| Type of cooling : ONAF | Sound intensity level - (LiA) | --- | 53,6 |
| Distance of measurement contour : X = 2m | Sound power level - (LwA) | 77,0 | 75,8 |
| Length of prescribed contour : Lm= 23m | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| Distance between measurement points : D = 1m | Instrument Type: Brüel & Kjaer 2260 Investigator | | |
| Height of the cooling bank : h = 4,75m | Test result : P A S S E D | | |

KONCAR - DISTRIBUTION & SPECIAL TRANSFORMERS
ZAGREB, CROATIA**TEMPERATURE RISE TEST REPORT**

(TYPE TEST)

TRANSFORMER TYPE : TRP 60000-145/E
SERIAL No. : ET0817- 463829
RATED VOLTAGE (kV) : 132,0 / 33,0(33,0)
VECTOR GROUP : YNd11(d1)
RATED FREQUENCY : 50

COOLING METHOD : ONAF / ONAN
TEST METHOD : SHORT - CIRCUIT METHOD
TAP POSITION : 19

MEASURED VALUES :

| | | ONAF | ONAN |
|---------------------------------|---------|-------------|-------------|
| RATED POWER : | (MVA) | <u>60,0</u> | <u>39,0</u> |
| TOP OIL TEMPERATURE RISE : | (K) | 45,2 | 42,0 |
| WINDING H.V. TEMPERATURE RISE : | (K) | 53,5 | 44,2 |
| WINDING L.V. TEMPERATURE RISE : | (K) | 50,3 | 41,5 |

SPECIFIED TEMPERATURE RISE LIMITS :

FOR OIL (K) :

 ≤ 60

FOR WINDINGS (K) :

 ≤ 65

WINDING 'HOT - SPOT' (K) :

 ≤ 78

APPLIED STANDARD :

IEC 60076-2


TEST RESULT :

PASSED

Note: During the test, transformer is checked with thermo-camera and all temperatures are in normal limits.

Checked by :

V. Gojević, dipl.ing.



ZAGREB, 08.06.2018.

Approved by :

V. Maljković, dipl.ing.

TEST RESULTS

TRANSFORMER TYPE : TRP 60000-145/E
 SERIAL No. : ET0817- 463829

COOLING METHOD : ONAF

TEST METHOD : SHORT - CIRCUIT METHOD

TAP POSITION : 19

RATED POWER (MVA) : 60,0

| Oil temperature rises (steady state) | (k W) | Test losses 279,950 | Total losses 279,950 |
|---|---------|------------------------|-------------------------|
| TOP OIL TEMPERATURE RISE | (K) | 45,2 | <u>45,2</u> |
| | | | |
| EXIT OF COOLER | (K) | 19,1 | 19,1 |
| AVERAGE | (K) | 32,2 | <u>32,2</u> |

| Winding temperature rises | | H.V. | L.V. |
|--|--------|-------------|-------------|
| TEMPERATURE AT THE BEGINING | (°C) | 25,8 | 25,8 |
| WINDING RESISTANCE AT BEGINING | (Ω) | 0,443877 | 0,029486 |
| WINDING RESISTANCE AT THE END | (Ω) | 0,537809 | 0,035359 |
| AVERAGE OIL TEMP. AT SHUTDOWN | (°C) | 59,6 | 59,6 |
| WINDING TEMP. AT SHUTDOWN | (°C) | 80,9 | 77,7 |
| TEST CURRENT (I _t) | (A) | 328,2 | 1049,7 |
| AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I _t | (K) | 21,4 | 18,1 |
| RATED CURRENT (I _r) | (A) | 328,2 | 1049,7 |
| AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I _r | (K) | 21,4 | 18,1 |
| AVERAGE WINDING TEMPERATURE RISE | (K) | <u>53,5</u> | <u>50,3</u> |
| WINDING HOT-SPOT TO TOP OIL TEMPERATURE RISE | (K) | 18,3 | 13,9 |
| WINDING HOT-SPOT TEMPERATURE RISE | (K) | <u>63,5</u> | <u>59,1</u> |

The readings of optical sensors are taken at the end of 1 hour period at ONAF rated current :

| Top oil (°C) | Sensors - Winding 1 (°C) | | | | | | Sensors - Winding 2 (°C) | | | |
|---|--------------------------|----------------|----------------|----------------|----------------|---|--------------------------|----------------|----------------|------|
| | 1U/1 | | 1V/2 | 1V/3 | 1V/4 | 1W/1 | 2U/1 | 2V/1 | 2V/2 | 2W/1 |
| 72,5 | 90,8 | | 88,1 | 79,7 | 89,2 | 89,6 | 85,4 | 82,6 | 83,3 | 86,4 |
| Hot-spot winding to top oil temperature rise at I_{rated} (K) | | | | | | | | | | |
| 1U/1 - Top oil | | 1V/2 - Top oil | 1V/3 - Top oil | 1V/4 - Top oil | 1W/1 - Top oil | 2U/1 - Top oil | 2V/1 - Top oil | 2V/2 - Top oil | 2W/1 - Top oil | |
| 18,3 | | 15,6 | 7,2 | 16,7 | 17,1 | 12,9 | 10,1 | 10,8 | 13,9 | |
| Top oil temperature rise (K) | | | | | | | | | | |
| 45,2 | | | | | | | | | | |
| Winding 1 - Hot-spot temperature rise (K) | | | | | | Winding 2 - Hot-spot temperature rise (K) | | | | |
| 63,5 | | 60,8 | 52,4 | 61,9 | 62,3 | 58,1 | 55,3 | 56,0 | 59,1 | |

TEST RESULTS

TRANSFORMER TYPE : TRP 60000-145/E
 SERIAL No. : ET0817- 463829

COOLING METHOD : ONAN
 TEST METHOD : SHORT - CIRCUIT METHOD
 TAP POSITION : 19
 RATED POWER (MVA) : 39,0

| Oil temperature rises (steady state) | --- | Test losses | Total losses |
|---|---------|-------------|--------------|
| | (k W) | 128,120 | 128,120 |
| TOP OIL TEMPERATURE RISE | (K) | 42,0 | <u>42,0</u> |
| | | | |
| EXIT OF COOLER | (K) | 22,8 | 22,8 |
| AVERAGE | (K) | 32,4 | <u>32,4</u> |


| Winding temperature rises | | H.V. | L.V. |
|--|--------|-------------|-------------|
| TEMPERATURE AT THE BEGINING | (°C) | 25,8 | 25,8 |
| WINDING RESISTANCE AT BEGINING | (Ω) | 0,443877 | 0,029486 |
| WINDING RESISTANCE AT THE END | (Ω) | 0,515378 | 0,033935 |
| AVERAGE OIL TEMP. AT SHUTDOWN | (°C) | 56,0 | 56,0 |
| WINDING TEMP. AT SHUTDOWN | (°C) | 67,8 | 65,1 |
| TEST CURRENT (It) | (A) | 213,3 | 682,3 |
| AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT It | (K) | 11,7 | 9,1 |
| ----- | ----- | ----- | ----- |
| RATED CURRENT (Ir) | (A) | 213,3 | 682,3 |
| AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT Ir | (K) | 11,7 | 9,1 |
| AVERAGE WINDING TEMPERATURE RISE | (K) | <u>44,2</u> | <u>41,5</u> |
| WINDING HOT-SPOT TO TOP OIL TEMPERATURE RISE | (K) | 11,1 | 7,4 |
| WINDING HOT-SPOT TEMPERATURE RISE | (K) | <u>53,1</u> | <u>49,4</u> |

The readings of optical sensors are taken at the end of 1 hour period at ONAN rated current :


| Top oil (°C) | Sensors - Winding 1 (°C) | | | | | | Sensors - Winding 2 (°C) | | | |
|---|--------------------------|----------------|----------------|----------------|----------------|---|--------------------------|----------------|----------------|------|
| | 1U/1 | | 1V/2 | 1V/3 | 1V/4 | 1W/1 | 2U/1 | 2V/1 | 2V/2 | 2W/1 |
| 64,7 | 75,8 | | 73,8 | 69,0 | 73,8 | 74,5 | 72,1 | 71,0 | 71,1 | 71,8 |
| Hot-spot winding to top oil temperature rise at I_{rated} (K) | | | | | | | | | | |
| 1U/1 - Top oil | | 1V/2 - Top oil | 1V/3 - Top oil | 1V/4 - Top oil | 1W/1 - Top oil | 2U/1 - Top oil | 2V/1 - Top oil | 2V/2 - Top oil | 2W/1 - Top oil | |
| 11,1 | | 9,1 | 4,3 | 9,1 | 9,8 | 7,4 | 6,3 | 6,4 | 7,1 | |
| Top oil temperature rise (K) | | | | | | | | | | |
| 42,0 | | | | | | | | | | |
| Winding 1 - Hot-spot temperature rise (K) | | | | | | Winding 2 - Hot-spot temperature rise (K) | | | | |
| 53,1 | | 51,1 | 46,3 | 51,1 | 51,8 | 49,4 | 48,3 | 48,4 | 49,1 | |

OIL TEMPERATURE RISE


TRANSFORMER TYPE: TRP 60000-145/E
SERIAL No.: ET0817- 463829




COOLING WINDING H.V.- ONAF




COOLING WINDING L.V. - ONAF





COOLING WINDING L.V. - ONAN





TEST REPORT

acc.to: HRN EN10204 2.2

No.: 18/270

Date: 07.06.2018


ISO 9001
ISO 14001
OHSAS 18001
BUREAU VERITAS
Certification




CHROMATOGRAPHIC ANALYSIS OF GASES DISSOLVED IN OIL

Transformer data: TRP 60000-145/E; ET0817; fac.no.463829; SCOTLAND
Instrument data: TOGA GC, full vacuum degassing, Energy support
Test method: IEC 60567, IEC 60599, IEC 61181
Note: before all factory acceptance tests

FID channel: [μV]



TCD channel: [μV]



| Component | | Ref. value ppm | Meas. value ppm | Nom. value ppm | Exceed. nom. val. % |
|-----------------|-------------------------------|-------------------|--------------------|-------------------|------------------------|
| Hydrogen | H ₂ | - | - | 15.0 | - |
| Methane | CH ₄ | - | - | 5.0 | - |
| Ethine | C ₂ H ₂ | - | - | 1.0 | - |
| Ethene | C ₂ H ₄ | - | - | 2.0 | - |
| Ethane | C ₂ H ₆ | - | - | 5.0 | - |
| Carbon monoxide | CO | - | 3.6 | 80.0 | - |
| Carbon dioxide | CO ₂ | - | 19.0 | 200 | - |
| Nitrogen | N ₂ | - | 5590 | - | - |
| Oxygen | O ₂ | - | 1783 | - | - |
| Total gas | TG | - | 7396 | - | - |

INTERPRETATION OF TEST RESULTS: All gas concentrations are low and according with typical manufacturer's gas values acc. QA-RU-15-00-05

Tested by: Ivanka Radić, MSc.Chem.E.
Vlatka Šerkinić, mag.ing.oecooing.

Approved by: Renata Jurišić, MSc.Chem.E.

OB-0278 2013-08-26

Končar Distribution & Special Transformers, tel. + 385 1 3783 777, fax: + 0385 1 3794 051, e-mail: info@koncar-dst.hr, www.koncar-dst.hr
Laboratory of Incoming control, tel. +385 1 3783 829, e-mail: ivanka.radic@koncar-dst.hr



TEST REPORT

acc.to: HRN EN10204 2.2

No.: 18/271


Date: 08.06.2018




CHROMATOGRAPHIC ANALYSIS OF GASES DISSOLVED IN OIL

Transformer data: TRP 60000-145/E; ET0817; fac.no.463829; SCOTLAND
Instrument data: TOGA GC, full vacuum degassing, Energy support
Test method: IEC 60567, IEC 60599, IEC 61181
Note: after dielectrical tests

FID channel: [μ V]



TCD channel: [μ V]



| Component | | Ref. value ppm | Meas. value ppm | Nom. value ppm | Exceed. nom. val. % |
|-----------------|-------------------------------|-------------------|--------------------|-------------------|------------------------|
| Hydrogen | H ₂ | - | - | 15.0 | - |
| Methane | CH ₄ | - | - | 5.0 | - |
| Ethine | C ₂ H ₂ | - | - | 1.0 | - |
| Ethene | C ₂ H ₄ | - | - | 2.0 | - |
| Ethane | C ₂ H ₆ | - | - | 5.0 | - |
| Carbon monoxide | CO | - | 3.7 | 80.0 | - |
| Carbon dioxide | CO ₂ | - | 20.3 | 200 | - |
| Nitrogen | N ₂ | - | 5079 | - | - |
| Oxygen | O ₂ | - | 1749 | - | - |
| Total gas | TG | - | 6852 | - | - |

INTERPRETATION OF TEST RESULTS: All gas concentrations are low and according with typical manufacturer's gas values acc. QA-RU-15-00-05

Tested by: Ivanka Radić, MSc.Chem.E.
Vlatka Šerkinić, mag.ing.oecoing.

Approved by: Renata Jurišić, MSc.Chem.E.

OB-0278 2013-08-26



TEST REPORT

acc.to: HRN EN10204 2.2

No.: 18/272


Date: 11.06.2018




CHROMATOGRAPHIC ANALYSIS OF GASES DISSOLVED IN OIL

Transformer data: TRP 60000-1457E; ET0817; fac.no.463829; SCOTLAND
Instrument data: TOGA GC, full vacuum degassing, Energy support
Test method: IEC 60567, IEC 60599, IEC 61181
Note: after all factory acceptance tests

FID channel: [μV]



TCD channel: [μV]



| Component | | Ref. value ppm | Meas. value ppm | Nom. value ppm | Exceed. nom. val. % |
|-----------------|-------------------------------|-------------------|--------------------|-------------------|------------------------|
| Hydrogen | H ₂ | - | - | 15.0 | - |
| Methane | CH ₄ | - | - | 5.0 | - |
| Ethine | C ₂ H ₂ | - | - | 1.0 | - |
| Ethene | C ₂ H ₄ | - | - | 2.0 | - |
| Ethane | C ₂ H ₆ | - | - | 5.0 | - |
| Carbon monoxide | CO | - | 6.9 | 80.0 | - |
| Carbon dioxide | CO ₂ | - | 43.8 | 200 | - |
| Nitrogen | N ₂ | - | 8416 | - | - |
| Oxygen | O ₂ | - | 2697 | - | - |
| Total gas | TG | - | 11163 | - | - |


INTERPRETATION OF TEST RESULTS: All gas concentrations are low and according with typical manufacturer's gas values acc. QA-RU-15-00-05

Tested by: Ivanka Radić, MSc.Chem.E.
Vlatka Šerkinić, mag.ing.decoing.

Approved by: Renata Jurišić, MSc.Chem.E.

RATING VALUES

| | | | |
|--------------------|-----------------|-------------------|--------------|
| Transformer type : | TRP 60000-145/E | Connections : | YNd11 |
| Rated power (kVA) | 60000 / 60000 | Type of cooling : | ONAN / ONAF |
| Rated voltage (kV) | 132,0 / 33,0 | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in acc. : | IEC 60076-18 |



| Winding under test | Winding vector group | Tap positions - windings H.V. / L.V. | Voltage applied | Response | Graph № | Description |
|--------------------|----------------------|--------------------------------------|-----------------|----------|---------|---------------------|
| H.V. | YN | 1 / - | 1U | 1N | 1 | Winding L.V. - open |
| | | | 1V | 1N | | |
| | | | 1W | 1N | | |
| H.V. | YN | 10(from tap 9) / - | 1U | 1N | 1a | Winding L.V. - open |
| | | | 1V | 1N | | |
| | | | 1W | 1N | | |
| L.V. | d11 | 1 / - | 2U | 2V | 2 | Winding H.V. - open |
| | | | 2V | 2W | | |
| | | | 2W | 2U | | |

Winding L.V. in connection 'd11'.

Tested by :

B. Bistrički
D. Bistrički, dipl.ing.


Approved by :

N. Maljković
Vedran Maljković, dipl.ing.

Date of measurement :

ISPITNA STANICA
TESTING STATION
06.06.2018.

4



1U - 1N




1V - 1N



1W - 1N

Graph 1.



1U - 1N




1V - 1N



1W - 1N

Graph 1a.



2U - 2V



2V - 2W




2W - 2U

Graph 2.


RATING VALUES

| | | | |
|----------------------|-----------------|--------------------|--------------|
| Transformer type : | TRP 60000-145/E | Connections : | YNd1 |
| Rated power (kVA) | 60000 / 60000 | Type of cooling : | ONAN / ONAF |
| Rated voltage (kV) | 132 / 33 | Frequency (Hz) : | 50 |
| Serial No. : | ET0817 - 463829 | Tested in acc. : | IEC 60076-18 |



| Winding under test | Winding vector group | Tap positions - windings H.V. / L.V. | Voltage applied | Response | Graph № | Description |
|--------------------|----------------------|--------------------------------------|-----------------|----------|---------|---------------------|
| H.V. | YN | 1 / - | 1U | 1N | 3 | Winding L.V. - open |
| | | | 1V | 1N | | |
| | | | 1W | 1N | | |
| H.V. | YN | 10(from tap 9) / - | 1U | 1N | 3a | Winding L.V. - open |
| | | | 1V | 1N | | |
| | | | 1W | 1N | | |
| L.V. | d1 | 1 / - | 2U | 2V | 4 | Winding H.V. - open |
| | | | 2V | 2W | | |
| | | | 2W | 2U | | |

Winding L.V. in connection 'd1'.



1U - 1N




1V - 1N



1W - 1N

Graph 3.



1U - 1N




1V - 1N



1W - 1N

Graph 3a.



2U - 2V



2V - 2W



2W - 2U

Graph 4.



KONČAR DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.
Josipa Mokrovića 8, P.O. Box 100, HR-10090 Zagreb,
Tel. (+385 1) 3783 777, Fax: (+385 1) 3794 051
info@koncar-dst.hr, www.koncar-dst.hr



EC DECLARATION OF CONFORMITY



Manufacturer: KONČAR DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.

Address: Josipa Mokrovića 8, P.O. Box 100, HR-10090 Zagreb

We hereby declare that:

| | |
|------------------------------------|--|
| <i>Description of transformer:</i> | Three phase oil immersed transformer, rated power 60000 kVA, with ONAN / ONAF cooling, rated voltage 132 / 33 kV |
| <i>Type:</i> | TRP 60000-145/E |
| <i>Part number:</i> | ET0817 |
| <i>Serial number:</i> | 463829 |

is in conformity with the provisions of the following EC directive(s), including the latest amendments, and with national legislation implementing this/these directives:

- 1. Ecodesign Directive 2009/125/EC**
- 2. Ecodesign Regulation (EU) No.548 / 2014**

and that the following harmonized standards have been applied:

| Ref. | Title | Edition/Date |
|--------------|---|-----------------|
| IEC 60076-1 | Power transformers – Part 1: General | Ed.3 / 04.2011. |
| IEC 60076-2 | Power transformers – Part 2: Temperature rise for liquid immersed transformers | Ed.3 / 02.2011. |
| IEC 60076-3 | Power transformers – Part 3: Insulation levels, dielectric tests and external clearances in air | Ed.3 / 07.2013. |
| IEC 60076-5 | Power transformers – Part 5: Ability to withstand short circuit | Ed.3 / 02.2006. |
| IEC 60076-10 | Power transformers – Part 10: Determination of sound levels | Ed.2 / 03.2016. |
| EN 50629 | Energy performance of large power transformers | Ed.1 / 06.2015. |

Routine test report No's ET0817 - 463829

Date: 29.06.2018. *Place:* Zagreb

*Responsible /
Quality control manager*

Vedran Maljković

Signature: